

Submittal item summary

Submittal item summary



Created on	Apr 28, 2026, 4:11 PM CST
Created by	Jordan Gent (CCR Construction Ltd)
Total items	12
Sorted by	Number (Ascending)
Filtered by	Status (Required - Waiting for submission, Open - Submitted, Open - In review, Open - Reviewed, Closed)

Title	Number	Status	Spec	Rev	Type	Responsible contractor	Ball in court	Ball in court due date	Package	Review response(s)	Final response
Bottom Slab Reinforcing	#03 20 00-1	Closed	03 20 00 Concrete Reinforcing	0	Shop Drawings	Jordan Gent (CCR Construction Ltd)	Jordan Gent (CCR Construction Ltd)			• Approved Jordan Gent (CCR Construction Ltd)	Approved Yves Ikobe (CCR Construction Ltd) by Jordan Gent (CCR Construction Ltd)
Walls, Columns, Top Slab, Pads, Loading Dock, and Aprons	#03 20 00-2	Closed	03 20 00 Concrete Reinforcing	0	Shop Drawings	Jordan Gent (CCR Construction Ltd)	Jordan Gent (CCR Construction Ltd)			• Approved as noted Jordan Gent (CCR Construction Ltd)	Approved as noted Jordan Gent (CCR Construction Ltd)
Mud Slab Concrete Mix Design	#03 30 00-1	Closed	03 30 00 Cast-In-Place Concrete	0	Product Data	Jordan Gent (CCR Construction Ltd)	Jordan Gent (CCR Construction Ltd)			• Approved Jordan Gent (CCR Construction Ltd)	Approved Jordan Gent (CCR Construction Ltd)
Foundation and Slab Concrete Mix Design	#03 30 00-2	Closed	03 30 00 Cast-In-Place Concrete	0	Product Data	Jordan Gent (CCR Construction Ltd)	Jordan Gent (CCR Construction Ltd)			• Approved Jordan Gent (CCR Construction Ltd)	Approved Jordan Gent (CCR Construction Ltd)
Exterior Pad and Apron Concrete Mix Design	#03 30 00-3	Closed	03 30 00 Cast-In-Place Concrete	0	Product Data	Jordan Gent (CCR Construction Ltd)	Jordan Gent (CCR Construction Ltd)			• Approved Jordan Gent (CCR Construction Ltd)	Approved Jordan Gent (CCR Construction Ltd)
Roof Trusses	#06 17 53-1	Open In Review	06 17 53 Shop-Fabricated Wood Trusses	0	Shop Drawings	Jordan Gent (CCR Construction Ltd)	Jordan Gent	May 2, 2026			
Door and Window Frames	#08 11 13-1	Open In Review	08 11 13 Hollow Metal Doors and Frames	0	Shop Drawings	Jordan Gent (CCR Construction Ltd)	Jordan Gent	Apr 22, 2026 (6 days late)			
Thermo-O-Door TD134	#08 36 13-1	Closed	08 36 13 Sectional Metal Doors	0	Shop Drawings	Jordan Gent (CCR Construction Ltd)	Jordan Gent (CCR Construction Ltd)			• Approved Jordan Gent (CCR Construction Ltd)	Approved Jordan Gent (CCR Construction Ltd)
Finish Hardware Schedule	#08 71 00-1	Open In Review	08 71 00 Door Hardware	0	Shop Drawings	Jordan Gent (CCR Construction Ltd)	Jordan Gent	Apr 22, 2026 (6 days late)			
Window and Door Glazing	#08 80 00-1	Closed	08 80 00 Glazing	1	Shop Drawings	Jordan Gent (CCR Construction Ltd)	Jordan Gent (CCR Construction Ltd)			• Approved as noted Jordan Gent (CCR Construction Ltd)	Approved as noted Jordan Gent (CCR Construction Ltd)
Washroom Accessories	#10 28 00-1	Open In Review	10 28 00 Toilet and Bath Accessories	0	Shop Drawings	Jordan Gent (CCR Construction Ltd)	Jordan Gent	Apr 22, 2026 (6 days late)			
300mm Gate Vale for Dry Pit Reservoir Transfer Pipe	#22 11 16-1	Closed	22 11 16 Domestic Water Piping	0	Shop Drawings	Jordan Gent (CCR Construction Ltd)	Jordan Gent (CCR Construction Ltd)			• Approved Jordan Gent (CCR Construction Ltd)	Approved Jordan Gent (CCR Construction Ltd)