

Form detail

#49: Weekly Report # 9 June 15 - June 21, 2026



Forms

Location	
Form date	Jun 17, 2026
Template	Daily Log
Description	
Due date	
Created by	kurt kurt
Status	In progress
Last update	Jun 19, 2026, 3:04 AM CST
Last updated by	kurt kurt
Included references	Assets Files Forms Issues Photos File Packages Sheets Submittals RFIs PCOs Schedule Activities

Weather

Rain: 0.09 inches

Weather [View Sources](#)

7:00 AM

Cloudy



Temperature: 53°F

Wind: 8mph

Humidity: 89%

12:00 PM

Partly Cloudy



Temperature: 60°F

Wind: 8mph

Humidity: 69%

4:00 PM

Cloudy



Temperature: 60°F

Wind: 8mph

Humidity: 72%

Updated Jun 18, 2026 at 1:17 PM

1. Companies On-Site & Manpower

Company	Discipline	Role	# Workers	# Regular hours	# OT hours	Work performed
-	CCR Construction	-	3	-	-	- Drill Dowels - Ceiling insulation - Fixing reinforcing from engineer inspection - Install safety rail around reservoir - Installed dowels for curbs - Demo electrical in existing building
-	HB Foundations	-	5	-	-	- Bracing forms - Installing ledgers for slab pour - Fill in column forms - Reinforced shoring for slab forms
-	Rez Rods	-	5	-	-	- Tying the top reinforcing mat of steel
-	Moskal Mechanical	-	3	-	-	- Installed sleeves for drains
-	Five Star Concrete	-	9	-	-	- Placing concrete - Pumping concrete - Finishing concrete
-	Ground Engineering	-	1	-	-	- Testing Concrete
-	Johnston Concrete	-	4	-	-	- Delivered concrete to site
Totals:			30	0	0	

2. Materials & Shipping

Material	Quantity	Unit	Comment
32 MPA concrete	52	m ³	

3. Equipment

Equipment	Quantity	Hours used	Comment
-----------	----------	------------	---------

4. Important Conversations

- 4.1 Document all important information / discussions / dates.
Look ahead for the week of June 22 - June 28, 2026

CCR

- Install dowels for curbs
- Install anchor bolts for walls
- Prep grade beam forms
- Remove items from existing building
- Build operator testing station
- Install footing base

Moskal Mechanical

- Support pipes in existing building

HB Foundations

- Install curb forms
- Pour curbs
- Install footing forms
- Pour footings
- Form columns

T&A Construction

- Mobilize to site
- Frame walls

Photos (20)



[IMG_2028.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 8:52 AM CST

Added on Jun 18, 2026, 1:33 PM CST

Added by kurt kurt



[1000010062.JPG](#)

Added as Reference

Added on Jun 18, 2026, 1:32 PM CST

Added by kurt kurt

[IMG_2035.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 11:00 AM CST

Added on Jun 18, 2026, 1:32 PM CST

Added by kurt kurt

[IMG_2036.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 11:00 AM CST

Added on Jun 18, 2026, 1:32 PM CST

Added by kurt kurt

[IMG_2019.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 7:21 AM CST

Added on Jun 18, 2026, 1:27 PM CST

Added by kurt kurt

[IMG_2017.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 7:16 AM CST

Added on Jun 18, 2026, 1:27 PM CST

Added by kurt kurt

[IMG_2026.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 8:50 AM CST

Added on Jun 18, 2026, 1:27 PM CST

Added by kurt kurt

[IMG_2018.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 7:19 AM CST

Added on Jun 18, 2026, 1:27 PM CST

Added by kurt kurt

[IMG_2030.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 8:52 AM CST

Added on Jun 18, 2026, 1:33 PM CST

Added by kurt kurt

[IMG_1947.jpeg](#)

Added as Reference

Taken on Jun 16, 2026, 2:35 PM CST

Added on Jun 17, 2026, 3:25 PM CST

Added by kurt kurt

[IMG_1990.jpeg](#)

Added as Reference

Taken on Jun 17, 2026, 11:29 AM CST

Added on Jun 17, 2026, 3:25 PM CST

Added by kurt kurt

[IMG_1889.jpeg](#)

Added as Reference

Taken on Jun 15, 2026, 12:23 PM CST

Added on Jun 16, 2026, 5:40 PM CST

Added by kurt kurt



[IMG_1891.jpeg](#)

Added as Reference

Taken on Jun 15, 2026, 12:23 PM CST

Added on Jun 16, 2026, 5:40 PM CST

Added by kurt kurt



[IMG_2060.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 12:37 PM CST

Added on Jun 22, 2026, 10:54 AM CST

Added by kurt kurt

[IMG_2057.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 12:33 PM CST

Added on Jun 22, 2026, 10:54 AM CST

Added by kurt kurt

[IMG_2059.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 12:34 PM CST

Added on Jun 22, 2026, 10:54 AM CST

Added by kurt kurt

[IMG_2055.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 11:55 AM CST

Added on Jun 22, 2026, 10:54 AM CST

Added by kurt kurt

[IMG_2069.jpeg](#)

Added as Reference

Taken on Jun 19, 2026, 8:07 AM CST

Added on Jun 22, 2026, 10:54 AM CST

Added by kurt kurt

[IMG_2058.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 12:33 PM CST

Added on Jun 22, 2026, 10:54 AM CST

Added by kurt kurt

[IMG_2054.jpeg](#)

Added as Reference

Taken on Jun 18, 2026, 11:38 AM CST

Added on Jun 22, 2026, 10:54 AM CST

Added by kurt kurt