

Form detail

#85: Weekly Report #11 June 29 - July 5, 2026



Forms

Location	
Form date	Jun 29, 2026
Template	Project Status Report
Description	Week of June 29 - July 5, 2026
Due date	Jul 28, 2026
Submitted by	Jordan Gent
Submitter's company	CCR Construction Ltd
Status	Closed
Last update	Jul 28, 2026, 2:52 PM CST
Last updated by	Jordan Gent
Included references	Assets Files Forms Issues Photos File Packages Sheets Submittals RFIs PCOs Schedule Activities

1. Monday

- 1.1 Date
June 29, 2026
- 1.2 Work Completed
Prepared trusses for demolition, pumped water from excavation pit.

2. Tuesday

- 2.1 Date

June 30, 2026

2.2 Work Completed
Pumped water from excavation pit.

Photos (3)[IMG_2267.jpeg](#)**Added as** Reference**Taken on** Jun 29, 2026, 1:49 PM CST**Added on** Jun 30, 2026, 11:06 AM CST**Added by** kurt kurt[IMG_2252.jpeg](#)**Added as** Reference**Taken on** Jun 29, 2026, 9:15 AM CST**Added on** Jun 30, 2026, 11:06 AM CST**Added by** kurt kurt



[IMG_2251.jpeg](#)

Added as Reference

Taken on Jun 29, 2026, 9:15 AM CST

Added on Jun 30, 2026, 11:06 AM CST

Added by kurt kurt

3. Wednesday

3.1 Date

July 1, 2026

3.2 Work Completed

Framing new building walls, remove top slab bottom forms in the reservoir.

4. Thursday

4.1 Date

July 2, 2026

4.2 Work Completed

Framing new building exterior walls.

5. Friday

- 5.1 Date
July 3, 2026
- 5.2 Work Completed
Framing new building exterior walls.

Photos (2)



[IMG_4962.jpeg](#)

Added as Reference

Taken on Jul 2, 2026, 9:50 AM CST

Added on Jul 3, 2026, 8:32 AM CST

Added by Jordan Gent



[IMG_4961.jpeg](#)

Added as Reference

Taken on Jul 2, 2026, 9:50 AM CST

Added on Jul 3, 2026, 8:33 AM CST

Added by Jordan Gent

6. Saturday/Sunday

- 6.1 Date
July 4/5, 2026
- 6.2 Work Completed

N/A

Notes

Next Week Look Ahead:

Finish framing of walls for new addition

Finish removing formwork from inside of reservoir

Prepare existing building for new walls and roof

Remove forms from exterior walls of the new reservoir

Install blocking in walls