

Form detail

#108: Weekly Report #18 August 17 - August 23, 2026



Forms

Location	
Form date	Aug 25, 2026
Template	Project Status Report
Description	Redvers WTP Upgrade - Weekly Report #18
Due date	Aug 25, 2026
Submitted by	Jordan Gent
Submitter's company	CCR Construction Ltd
Status	Closed
Last update	Aug 26, 2026, 10:49 AM CST
Last updated by	Jordan Gent
Included references	Assets Files Forms Issues Photos File Packages Sheets Submittals RFIs PCOs Schedule Activities

1. Monday

- 1.1 Date
August 17, 2026
- 1.2 Work Completed
Drain reservoir, jack hammer concrete & cut rebar, drain water around the exterior of the reservoir to prep for backfilling

Photos (5)

[IMG_8176.jpeg](#)**Added as Reference****Taken on** Aug 17, 2026, 2:18 PM CST**Added on** Aug 17, 2026, 2:38 PM CST**Added by** Garry Kabera[IMG_8180.jpeg](#)**Added as Reference****Taken on** Aug 17, 2026, 2:34 PM CST**Added on** Aug 17, 2026, 2:38 PM CST**Added by** Garry Kabera[IMG_8179.jpeg](#)**Added as Reference****Taken on** Aug 17, 2026, 2:34 PM CST**Added on** Aug 17, 2026, 2:38 PM CST**Added by** Garry Kabera[IMG_8181.jpeg](#)**Added as Reference****Taken on** Aug 17, 2026, 3:54 PM CST**Added on** Aug 17, 2026, 4:38 PM CST**Added by** Garry Kabera



[IMG_8186.jpeg](#)

Added as Reference

Taken on Aug 17, 2026, 5:13 PM CST

Added on Aug 17, 2026, 5:33 PM CST

Added by Garry Kabera

2. Tuesday

2.1 Date

August 18, 2026

2.2 Work Completed

Cut grade beam rebar for new openings, install PT 2x4s around perimeter of building for foundation insulation, install insulation rigid insulation, continue to drain reservoir

Photos (3)[IMG_8201.jpeg](#)**Added as Reference****Taken on** Aug 18, 2026, 4:38 PM CST**Added on** Aug 18, 2026, 4:38 PM CST**Added by** Garry Kabera[IMG_8207.jpeg](#)**Added as Reference****Taken on** Aug 18, 2026, 4:20 PM CST**Added on** Aug 18, 2026, 4:39 PM CST**Added by** Garry Kabera



[IMG_8203.jpeg](#)

Added as Reference

Taken on Aug 18, 2026, 4:38 PM CST

Added on Aug 18, 2026, 4:39 PM CST

Added by Garry Kabera

3. Wednesday

3.1 Date

August 19, 2026

3.2 Work Completed

Remove bridge to prep for backfill, install rigid insulation, install plywood to cover window openings, cut rebar and jack hammer concrete curb. Backfill of foundation.

Photos (7)[IMG_8235.jpeg](#)**Added as Reference****Taken on** Aug 19, 2026, 7:15 AM CST**Added on** Aug 19, 2026, 4:26 PM CST**Added by** Garry Kabera[IMG_8241.jpeg](#)**Added as Reference****Taken on** Aug 19, 2026, 11:29 AM CST**Added on** Aug 19, 2026, 4:26 PM CST**Added by** Garry Kabera[IMG_8240.jpeg](#)**Added as Reference****Taken on** Aug 19, 2026, 11:29 AM CST**Added on** Aug 19, 2026, 4:26 PM CST**Added by** Garry Kabera[IMG_8238.jpeg](#)**Added as Reference****Taken on** Aug 19, 2026, 7:47 AM CST**Added on** Aug 19, 2026, 4:26 PM CST**Added by** Garry Kabera

[IMG_8246.jpeg](#)

Added as Reference

Taken on Aug 19, 2026, 4:13 PM CST

Added on Aug 19, 2026, 4:26 PM CST

Added by Garry Kabera

[IMG_8245.jpeg](#)

Added as Reference

Taken on Aug 19, 2026, 4:13 PM CST

Added on Aug 19, 2026, 4:26 PM CST

Added by Garry Kabera

[IMG_8248.jpeg](#)

Added as Reference

Taken on Aug 19, 2026, 4:14 PM CST

Added on Aug 19, 2026, 4:26 PM CST

Added by Garry Kabera

4. Thursday

- 4.1 Date
August 20, 2026
- 4.2 Work Completed
Installing insulation and plywood on exterior of foundation/ supervision and coordination of subtracted for next week. Backfilling around exterior of foundation.

Photos (2)[IMG_5575.jpeg](#)**Added as** Reference**Taken on** Aug 20, 2026, 3:19 PM CST**Added on** Aug 20, 2026, 9:52 PM CST**Added by** Jeff Anderson[IMG_5577.jpeg](#)**Added as** Reference**Taken on** Aug 20, 2026, 4:34 PM CST**Added on** Aug 20, 2026, 9:52 PM CST**Added by** Jeff Anderson**5. Friday**

5.1 Date
August 21, 2026

5.2 Work Completed
Backfilling around exterior of foundation.

6. Saturday/Sunday

6.1 Date
August 22-23, 2026

6.2 Work Completed

N/A

Notes

Week Look Ahead:

- Finish backfill around building
- Install base flashing for masonry
- Frame additional openings and supports in exterior walls
- Install piping in waste pit and reservoir
- Install tyvec wrap
- Install masonry
- Spray foam exterior walls
- Install fascia board and framing soffit